



FIRST SAMPLE REPORT (FSR)

SUMMARY

PROJECT / REF. NO.	PROCESS / TOOL NO.	DOCUMENT NO. / rev. / date
		275 24 18 A 11.06.2018

NEW TOOL or EQUIPMENT
 TOOL MODIFICATION
 MATERIAL or COMPONENT CHANGE
 CUSTOMER SAMPLE
 PILOT BATCH

PARTNO. & REV	PART(S) DESCRIPTION	TYPE OF TOOL OR PROCESS
1-2083076-3 rev. D (pb 054 10 12)	Cable Assembly Nector S Line 2 Pos.HV-4	<input type="checkbox"/> Die <input type="checkbox"/> Plating <input type="checkbox"/> Packaging <input type="checkbox"/> Mold <input type="checkbox"/> Die Cast <input checked="" type="checkbox"/> Cable Assy <input type="checkbox"/> Assy <input type="checkbox"/> Other

RESULTS preliminary FSR

PERFORMED INSPECTIONS	RESULT	DRAWING / SPEC NO.	REPORT NO.
Dimensional <input type="checkbox"/>	<input type="checkbox"/> OK <input type="checkbox"/> NOK		
Termination technique <input type="checkbox"/>	<input type="checkbox"/> OK <input type="checkbox"/> NOK		
Electrical <input type="checkbox"/>	<input type="checkbox"/> OK <input type="checkbox"/> NOK		
Visual <input type="checkbox"/>	<input type="checkbox"/> OK <input type="checkbox"/> NOK		

(please specify below)

Comment: Other info. Attached? Yes

RESULTS final FSR

PERFORMED INSPECTIONS	RESULT	DRAWING / SPEC NO.	REPORT NO.
Dimensional <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> OK <input type="checkbox"/> NOK		
Termination technique <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> OK <input type="checkbox"/> NOK		
Electrical <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> OK <input type="checkbox"/> NOK		
Visual <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> OK <input type="checkbox"/> NOK		

(please specify below)

Comments Other info. Attached? Yes

DECISION

APPROVAL
 TEMPORARY APPROVAL VALID UNTIL
 NO APPROVAL

ACTIONS

SUBJECT	SPECIFICATION	RESULT	ACTION	RESP + DATE DUE

Other info attached? Yes

PRODUCT / TOOL / PROCESS APPROVAL AUTHORITIES (Signatures below indicates approval of this report)

TOOL / PROCESS ENGINEER	Name: / Signature / date: / 00-00-0000	QUALITY ENGINEER	Name: Katarzyna Glaza / Signature / date: / 11.06.2018
PRODUCT ENGINEER	Name: Tadeusz Burzyński / Signature / date: / 11.06.2018	MANUFACTURING. ENG (or equivalent)	Name: Bartosz Sarnecki / Signature / date: / 11.06.2018
SUPPLIER	<input type="checkbox"/> design <input type="checkbox"/> build <input type="checkbox"/> run	CUSTOMER DEV. ENGINEER	Name: / Signature / date: / 00-00-0000
			Name: / Signature / date: / 00-00-0000

FIRST SAMPLE MEASUREMENT REPORT

PROJECT / REF. NO. 0	PROCESS / TOOL NO. 0	DOCUMENT NO. / rev. / date 275 24 18 A 11.06.2018
-------------------------	-------------------------	--

Detailed information from the measuring report(s) & corrective actions

Inspection Item	Dwg Loc	Measurement Sample 1	Measurement Sample 2	Measurement Sample 3	Measurement Sample 4	Measurement Sample 5	Measuring method	Requirement
Dimensional								
Total length L	C4	1877	1879	1883	1881	1879	ruler	1880 +/-20 mm
Crimp height	293389-1	1,079	1,071	1,072	1,076	1,069	micrometer	1,07 +/-0,03 mm
Termination								
Crimping	293389-1	correct	correct	correct	correct	correct	visual, 217-85504	correct
Pull Force (18 AWG)		146,0	146,5				pull tester, EN-PN 60352-2	min.90 N
Front bellmouth		0,232	0,136	206			visual, 114-18022	≤ value of rear bellmouth
Rear bellmouth		0,394	0,371	0,335			visual, 114-18022	0,25 +/-0,15 mm
Conductor extension		0,894	0,908	0,898			visual, 114-18022	max 1 mm
Cut off tubs		0,091	0,119	0,099			visual, 114-18022	max.0,5 mm
Burr		0,015	0,014	0,018			visual, 114-18022	max.0,03 mm
Electrical								
Short c.&cont.		passed	passed	passed	passed	passed	Multimeter, 108-18857.3.1.1	passed
Hipot test (ad.035-1709)		passed	passed	passed	passed	passed	Cirris, 108-18857.3.1.1	500V, 10ms RI ≥5MΩ; Rcs5Ω
Visual								
C.sheath		OK	OK	OK	OK	OK	visual, 217-85501	OK.
Closing of housings		OK	OK	OK	OK	OK	visual, 114-18751	OK.
Con.system plug colour		OK	OK	OK	OK	OK	drawing	OK.

Packaging verification/testing by PAE

Characteristic points	Status	Notes/specifications/report number
Product vs packing method revised	<input type="checkbox"/> YES <input type="checkbox"/> NO	
Customer's packing requirements met	<input type="checkbox"/> YES <input type="checkbox"/> NO	
Tyco Electronics packing requirements met	<input type="checkbox"/> YES <input type="checkbox"/> NO	
Drop test performed	<input type="checkbox"/> YES <input type="checkbox"/> NO	

Packaging	Box PN:	PPQ	APQ	Comments
Customer sample	by PAE			recommended
Pilot batch	by PAE 973056-1 + 4x740045-1 + 3x973163-1	100	50	used
Number of operators	by ME			

Remarks:

1. Cable samples were inspected on the basis of the TE Connectivity drawing in rev.D.
During the quality inspection and reporting there were used some standards and specifications (217-85501, 217-85504, 114-18022, 108-18857.3.1.1, PN EN 60352-2) but only in parts listed in the above report descriptions.
 2. Pull force and crimp height were measured on random samples.
 3. For termination (at left side) with contact 293389-1 the applicator 185589-3 was used.
 4. There were laboratory conditions during the inspection: 25,6 °C and 37 % of humidity.
 5. For production the alternate raw cable 02TJALF008 SVT was used.
- Net weight of cable assy: -

PRODUCT / TOOL / PROCESS APPROVAL AUTHORITIES (Signatures below indicates approval of this report)

TOOL / PROCESS ENGINEER	Name: 0 Signature / date: / 00-00-0000	QUALITY ENGINEER	Name: Katarzyna Glaza Signature / date: / 11.06.2018
PRODUCT ENGINEER	Name: Tadeusz Burzyński Signature / date: / 11.06.2018	MANUFACTURING. ENG (or equivalent)	Name: Bartosz Sarnacki Signature / date: / 11.06.2018
SUPPLIER	<input type="checkbox"/> design <input type="checkbox"/> build <input type="checkbox"/> run	CUSTOMER DEV. ENGINEER	Name: 0 Signature / date: / 00-00-0000
		PACKAGING ENGINEER	Name: 0 Signature / date: / 00-00-0000

